ROYALTY CALCULATION

Name of Work : Construction of Public Sitting Platform at Dasarahalli (near Danina maramma temple) in Dasarahalli Ward No.15

Plastring			
Description	Qty in Cum	Constant	Total Qty
Sand	66.6	0.02	1.33
Plain Cement Concrete 1:4:8			
Description	Qty in Cum	Constant	Total Qty
Sand	21.26	0.57	12.12
Jelly	21.26	0.85	18.07
Cement Concrete M20			
Sand	22.46	0.459	10.31
Jelly	22.46	0.69	15.50
KERB stone			
Sand	60.00	0.032	1.92
Jelly	60.00	0.017	1.02

Sl	Items	Qty	Rate	Amount
1	Sand	25.68	138.00	3544.00
2	Jelly	34.59	126.00	4358.00
			Total	7902.00

Asst.Engineer
Dasarahalli Ward No 15

Asst.Executive Engineer
T.Dasarahalli Sub Division
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂ
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಜಿ.ಕೆ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

Scanned by CamScanner